

**Status of Major Construction Projects
Funded in FY 2010 Budget
Projects \$100,000 or Greater Cost
April 1, 2010**

Area Name & Project Description	Project Status & Contractor	Estimated Design Completion	Estimated Construction Dates	Total Project Budget	Contract Amount	Change Orders (Dollars)	Change Orders (Percent)
---------------------------------	-----------------------------	-----------------------------	------------------------------	----------------------	-----------------	-------------------------	-------------------------

Boat Accesses

Seventy-Six CA (75% Federal Reimbursement) Perry County - Mississippi River Access	Lappe Cement Finishing, Inc. - Perryville 90% complete - Awaiting lower river level.	Design Complete	Begin Aug 07 End Mar 10	\$ 388,423	\$ 353,423	\$ 52,980	15.0%
Adams (Anna M.) Access (75% Federal Reimbursement) Laclede County - Gasconade River Access Development	Kissick Construction Co., Inc. - Kansas City CONSTRUCTION COMPLETE	Design Complete	Begin Nov 09 End May 10	\$ 110,000	\$ 96,475	\$ 960	1.0%
Black Hawk Access (75% Federal Reimbursement) Marion County - Fabius River Access Development	Design in progress.	Dec 09	Begin Apr 10 End Sep 10	\$ 140,000	Contract not yet advertised		
Blair Bridge CA (75% Federal Reimbursement) Ozark County - Asphalt Parking Lot and Boat Access Area	Wales Contracting, Inc. - St. Joseph CONSTRUCTION COMPLETE	Design Complete	Begin Sep 09 End Dec 09	\$ 100,000	\$ 196,540		0.0%

Community Assistance Program

Eminence City Park (75% Federal Reimbursement) Shannon County - Jacks Fork River Access	Design in progress.	Jan 10	Begin Apr 10 End Aug 10	\$ 390,000	Contract not yet advertised		
Columbia (75% Federal Reimbursement) Boone County - A. Perry Phillips Park Lake Access - Boat Ramp, Fishing Dock, Courtesy Dock, and Parking Lot	Partnership with City of Columbia. 50% complete	Partnership	Begin Jul 09 End Mar 10	\$ 210,000	NA	NA	NA
Hamilton City Lake (75% Federal Reimbursement) Caldwell County - Hamilton City Lake Access	Sherwood Log & Custom Homes - Urich 70% complete	Design Complete	Begin Oct 09 End May 10	\$ 115,000	\$ 99,108		0.0%
Moberly (75% Federal Reimbursement) Randolph County - Sugar Creek Lake Access Development	Partnership with City of Moberly. 70% complete	Partnership	Begin Aug 09 End Dec 09	\$ 430,000	NA	NA	NA

Docks, Trails, Walkways, Observation Decks, Blinds

Indian Trail CA (75% Federal Reimbursement) Dent County - Blackwell Lake Road, Parking, Dock, Boat Ramp	Design complete.	Design Complete	Begin May 10 End Oct 10	\$ 225,000	Contract not yet advertised		
---	------------------	-----------------	----------------------------	------------	-----------------------------	--	--

Exhibits

Nature Centers Rotating Exhibits	Expographiq - Quebec, Canada CONSTRUCTION COMPLETE	Design Complete	Begin Apr 09 End Feb 10	\$ 400,000	\$ 351,481	\$ -	0.0%
--	--	-----------------	----------------------------	------------	------------	------	------

Bids have been let and construction contract has been signed.

Construction by D&D staff.

No construction contract in effect at this time.

**Status of Major Construction Projects
Funded in FY 2010 Budget
Projects \$100,000 or Greater Cost
April 1, 2010**

Area Name & Project Description	Project Status & Contractor	Estimated Design Completion	Estimated Construction Dates	Total Project Budget	Contract Amount	Change Orders (Dollars)	Change Orders (Percent)
---------------------------------	-----------------------------	-----------------------------	------------------------------	----------------------	-----------------	-------------------------	-------------------------

Facility Plan

Blind Pony CA Saline County - New Storage Building	Design not yet begun.	Apr 10	Begin End	Jul 10 Nov 10	\$ 275,000	Contract not yet advertised		
Central Region Office Boone County - New Regional Office at Phillips Lake and Storage at the Charles W. Green CA	Peckham & Wright Architects, Inc. - Project combined with Resource Science Center. Contract 1 - Central Regional Office. Contract 2 - Workshop and Storage Buildings at Charles W. Green CA. Bid openings scheduled May 4 and May 6 respectively.	Design Complete	Begin End	Jul 10 Jan 12	\$ 5,000,000	Advertising in progress		
Eagle Bluffs CA Boone County - Storage Building	Architect Consultant Bid opening scheduled April 8.	Design Complete	Begin End	Mar 10 Aug 10	\$ 156,000	Advertising in progress		
Four Rivers CA Vernon County - Office Replacement	Stan Bowman Construction, L.L.C. - Joplin CONSTRUCTION COMPLETE	Design Complete	Begin End	Jul 09 Oct 09	\$ 265,403	\$ 252,403	\$ 1,494	0.6%
Kansas City Region Office Jackson County - New Office	J&M Contracting, Inc. of Kansas - Olathe, KS 60% complete	Design Complete	Begin End	Jul 09 Jan 11	\$ 3,504,846	\$ 3,337,846	\$ 13,063	0.4%

Hatchery Improvements

Blind Pony Fish Hatchery (75% Federal Reimbursement) Saline County - 1) Phase 2 - Hatchery Production Ponds Renovation	SMI-CO Construction, Inc. - Odessa 65% complete	Design Complete	Begin End	Sep 09 Jun 10	\$ 653,760	\$ 593,760	\$ -	0.0%
2) Phase 3 - Hatchery Production Ponds Renovation	Design in progress.	Apr 10	Begin End	Jul 10 Nov 11	\$ 1,400,000	Contract not yet advertised		
Lost Valley Fish Hatchery (75% Federal Reimbursement) Benton County - Rearing Pond Underdrain System - Phase 2	MDC Design & Development Staff 75% complete - Suspended until summer.	Design Complete	Begin End	Jun 08 Oct 09	\$ 180,000	NA	NA	NA
Shepherd of the Hills Fish Hatchery Taney County - Resolve Domestic Waste Treatment Problem - Connection to Branson City Sewer	Flat Creek Excavating, LLC - Cape Fair Execution of contract in progress.	Design Complete	Begin End	May 10 Dec 10	\$ 281,311	\$ 256,311		
Chesapeake Fish Hatchery (75% Federal Reimbursement) Lawrence County - Hatchery alarm system	Micro-Comm., Inc. - Olathe, KS CONSTRUCTION COMPLETE	Design Complete	Begin End	Sep 09 Jan 10	\$ 200,000	\$ 219,220	\$ -	0.0%
Hunnewell Lake CA (75% Federal Reimbursement) Shelby County - Fish Hatchery Water Intake Structure Replacement	Bleigh Construction Company - Hannibal 65% complete	Design Complete	Begin End	Oct 09 Mar 10	\$ 327,197	\$ 297,197		0.0%
Roaring River Hatchery (75% Federal Reimbursement) Barry County - Generator Replacement & Electrical Service	CAMCOR Environmental - Stella, MO CONSTRUCTION COMPLETE	Design Complete	Begin End	May 09 Sep 09	\$ 150,000	\$ 107,898	\$ 6,703	6.2%
Shepherd of the Hills Fish Hatchery (75% Fed. Reimb.) Taney County - Water Piping System to Brown Trout Facility	Webster County Excavating, LLC - Seymour CONSTRUCTION COMPLETE	Design Complete	Begin End	Sep 09 May 10	\$ 150,000	\$ 196,889	\$ (5,396)	-2.7%

Bids have been let and construction contract has been signed.

Construction by D&D staff.

No construction contract in effect at this time.

Status of Major Construction Projects
Funded in FY 2010 Budget
Projects \$100,000 or Greater Cost
April 1, 2010

Area Name & Project Description	Project Status & Contractor	Estimated Design Completion	Estimated Construction Dates	Total Project Budget	Contract Amount	Change Orders (Dollars)	Change Orders (Percent)
---------------------------------	-----------------------------	-----------------------------	------------------------------	----------------------	-----------------	-------------------------	-------------------------

Renovation & Repair

Shepherd of the Hills Fish Hatchery Taney County - Water Chiller Replacement	Meramec Mechanical, Inc. - Fenton CONSTRUCTION COMPLETE	Design Complete	Begin End	Jun 09 Sep 09	\$ 160,000	\$ 151,995	\$ 1,399	0.9%
Ted Shanks CA Pike County - Water Control Structure Replacement	MDC Design & Development Staff 80% complete. Suspended until summer.	Design Complete	Begin End	Aug 09 Oct 09				
Busiek CA Christian County - Replacement of three Footbridges	Design not yet begun.	Mar 10	Begin End	Jun 10 Sep 10	\$ 280,000	Contract not yet advertised		
MO Conservation Headquarters Cole County - Replacement of K Building Roof	Design not yet begun.	Jun 10	Begin End	Aug 10 Nov 10				
Columbia Bottom CA St. Louis County - Bike Trail Renovation (2008 Flood Damage)	MDC Design & Development Staff complete. Corps of Engineers construction in progress.	Design Complete	Begin End	Jun 09 Dec 09	\$ 200,000	NA	NA	NA
Lost Valley Fish Hatchery Benton County - Hatchery Building Roof Replacement	Design in progress.	Apr 10	Begin End	Jun 10 Aug 10				
Young CA Jefferson County - Bridge Replacement	Design in progress.	Jan 10	Begin End	May 10 Nov 10	\$ 110,000	Contract not yet advertised		

Roads, Parking Lots, Privies

Anthony & Beatrice Kendzora CA Platte County - Modify Road to Enhance Wetland	MDC Design & Development Staff CONSTRUCTION COMPLETE	Design Complete	Begin End	Jul 09 Nov 09	\$ 125,000	NA		
Columbia Bottom CA St. Louis County - Final Phase - Pavilions, Viewing & Hunting Blinds, Equestrian Trail.	MDC Design & Development Staff CONSTRUCTION COMPLETE	Design Complete	Begin End	May 08 Oct 09				
Rippee CA Ozark County - Replacement of Bryant Creek Culvert Slabs	Design not yet begun.	Jun 10	Begin End	Aug 10 Feb 11	\$ 175,000	Contract not yet advertised		
Fountain Grove CA Livingston County - Wetland Restoration Entrance Road Upgrade	Design investigation in progress.	Feb 10	Begin End	Apr 10 Sep 10				

Shooting Ranges

Lake City Range Jackson County - Relocation/Renovation of Shooting Range	Wulff-Rodgers, Inc. - Knob Noster 99% complete.	Design Complete	Begin End	Jun 08 Mar 10	\$ 5,031,496	\$ 4,791,496	\$ 214,892	4.5%
Jay Henges Shooting Range St. Louis County - Renovation of Shooting Range	Orf Construction - Bridgeton 45% complete.	Design Complete	Begin End	Dec 09 Aug 10				

Bids have been let and construction contract has been signed.

Construction by D&D staff.

No construction contract in effect at this time.

**Status of Major Construction Projects
Funded in FY 2010 Budget
Projects \$100,000 or Greater Cost
April 1, 2010**

Area Name & Project Description	Project Status & Contractor	Estimated Design Completion	Estimated Construction Dates	Total Project Budget	Contract Amount	Change Orders (Dollars)	Change Orders (Percent)
---------------------------------	-----------------------------	-----------------------------	------------------------------	----------------------	-----------------	-------------------------	-------------------------

Trout Program

Bennett Spring Fish Hatchery Dallas/Laclede Counties - Hatchery Building Rearing Units Replacement, Raceway Improvements, and Fish Cleaning Station	Bales Construction Company, Inc. - Waynesville Execution of contract in progress.	Design Complete	Begin Mar 10 End Feb 11	\$ 1,953,800	\$ 1,860,800		
Montauk Fish Hatchery Dent County - Fish Cleaning Station and Disposal Facility	Verslues Construction Co., Inc. - Jefferson City CONSTRUCTION COMPLETE	Design Complete	Begin Apr 09 End Oct 09	\$ 180,000	\$ 165,857	\$ 1,374	0.8%
Roaring River Hatchery Barry County - Building Improvements	Rich Kramer Construction, Inc. - Springfield 10% complete	Design Complete	Begin Dec 09 End Aug 10	\$ 490,500	\$ 446,500	\$ 3,217	0.7%

Wetlands

Fountain Grove CA Golden Anniv. Wetland Restoration Livingston County (Approx. \$600,000 Total Reimbursement) 1) Levee Construction	MDC Design & Development Staff Earthwork 85% complete. Construction suspended for winter.	Design Complete	Begin Jul 07 End Aug 10	\$ 500,000	NA	NA	NA
2) Water Control Structures Replacement	Brookfield Box & Bridge, LLC CONSTRUCTION COMPLETE	Design Complete	Begin Apr 09 End Aug 09	\$ 436,405	\$ 396,405	\$ -	0.0%
3) River Pump Station	Design study in progress.	Jun 10	Begin Aug 10 End Oct 11	\$ 2,110,178	Contract not yet advertised		
Ten Mile Pond CA Mississippi County - Levee relocation around Blew Hole	Eagle Excavating, LLC - Jackson Project just underway. Suspended for winter.	Design Complete	Begin Aug 09 End Jul 10	\$ 290,000	\$ 234,290	\$ -	0.0%
Otter Slough CA Stoddard County - Renovate old slough system	Ed Laubinger Excavating, LLC - St. Clair 80% complete. Suspended for winter.	Design Complete	Begin Sep 09 End Jul 10	\$ 225,000	\$ 171,500	\$ 500	0.3%
Diana Bend/Marion Bottoms COA WREP (Fed. Funding) Howard/Cole Counties - Construct low levees, water control structures, and new outlet structure for wetland pools.	CONSTRUCTION COMPLETE	Design Complete	Begin Sep 08 End Nov 09	\$ 250,000	NA	NA	NA
Montrose CA (NAWCA Funding) Henry County - Golden Anniversary Renovation	Walters Excavating LLC - Lowry City 65% complete. Suspended for winter.	Design Complete	Begin Jul 09 End Jul 10	\$ 354,000	\$ 210,772	\$ 2,800	1.3%
BK Leach Memorial CA (100% Outside Funding) Lincoln County - Wetland Restoration and Development	Phase 1 - 95% complete Phase 2 - 95% complete	Design Complete	Begin Aug 09 End Dec 09	\$ 410,000	Contracted by DU	NA	NA
Duck Creek CA (NAWCA Funding) Bollinger/Stoddard Counties - Golden Anniversary Wetland Initiative	RBN Disaster Recovery, Inc. - Paragould, AR Contract 1 - 90% complete	Design Complete	Begin Oct 09 End TBD	\$ 2,940,600	\$ 210,102	\$ 13,000	6.2%

Bids have been let and construction contract has been signed.

Construction by D&D staff.

No construction contract in effect at this time.

Friday, April 09, 2010